PM TECHNOLOGIES

Corporate - 28294 Beck Road Wixom, MI 48393
West MI - 4619 Clyde Park Ave SW, Wyoming, MI 49509
Ohio – 1695 Dalton Drive, New Carlisle, Ohio 45344 44

Toll Free : 800.419.5199

MI Fax: 248.374.6408
OH Fax: 937-315-5198

Load Bank Report

Job Number	Customer Name			
94845546	City of Dexter			
Address				
8140 Main Street, Dexter, MI 48130 USA				
Contact Name	**Phone Number/Email**	**Date**	**Time In**	**Time Out**
	(734) 426-4572	9/24/2024	9/24/2024 8:54:00 AM	9/24/2024 2:25:00 PM
Generator Make / Model	**Serial Number**	**Spec #**	**Voltage**	**Generator Location**
4689340100	2080642		120/240	
Engine Model	**Engine Serial**	**Spec#**	**kW**	**Fuel Type**
			50	

SYSTEM STATUS: System Operational
FOLLOW UP REQUIRED ----- **QUOTE REQUIRED:** -----

Engine Hours
Completion HRS

Pre-task Safety Checklist:

Equipment Properly Grounded	☑	Job Briefing	☑	Hazard Analysis	☑
Verify Phase Rotation	☑	Secure Hazardous Area	☑	Customer Rep. Alerted	☑

			Volts			Amps			PSI	*F	*F	*F
Time	HZ	kW	A	B	C	A	B	C	Oil Press	Coolant Temp	Ambient Temp	Cable Temp
10:00	60	46	242	242	242	110	110	110	47	185	60	60
10:15	60	46	242	242	242	110	110	110	47	185	60	60
10:30	60	46	242	242	242	110	110	110	47	185	60	60
10:45	60	46	242	242	242	110	110	110	47	185	60	60
11:00	60	46	242	242	242	110	110	110	47	185	60	60
11:15	60	46	242	242	242	110	110	110	47	185	60	60
11:30	60	46	242	242	242	110	110	110	47	185	60	60
11:45	60	46	242	242	242	110	110	110	47	185	60	60
12:00	60	46	242	242	242	110	110	110	47	185	60	60
12:15	60	46	242	242	242	110	110	110	47	185	60	60
12:30	60	46	242	242	242	110	110	110	47	185	60	60
12:45	60	46	242	242	242	110	110	110	47	185	60	60
1:00	60	46	242	242	242	110	110	110	47	185	60	60
1:15	60	46	242	242	242	110	110	110	47	185	60	60
1:30	60	46	242	242	242	110	110	110	47	185	60	60
1:45	60	46	242	242	242	110	110	110	47	185	60	60
2:00	60	46	242	242	242	110	110	110	47	185	60	60

Post Task Safety Checklist:

Verify Rotation	☑	Gen In Auto	☑	Breaker Closed	☑	Clean Area	☑	Inform Customer	☑

Comments/Recommendations:

4 hour loadbank complete, no issues found

Service Technician	Date	Customer/ Authorized Representative	Date
Robert Madigan	9/24/2024		
Signature		**Signature**	
Robert Madigan			

Report Finished